

**SSFm INTERNATIONAL, INC.
PM Hilo Bi-Weekly STATUS REPORT**

Project Name: **COH DWS HOVE Exploratory Well Phase 1 & 2**
 Name of Client: **COH Department of Water Supply**
 Date of This Report: **December 14, 2007**
 Date Of Last Report: **November 13, 2007**
 Prepared By: **Bill DeMent**

PROJECT TEAM ACTIVITIES SINCE LAST REPORT	
Task(s) Completed This Period	<ol style="list-style-type: none"> 1. Revised Project Schedule 2. County Procurement process: COH acquired well site. 3. 30% design drawings provided to client and DWS Operations and Engineering provided comments. 4. Budget provided to client. 5. Respondents qualified: ICC, Bolton, Goodfellow 6. Draft RFP prepared
Task(s) Scheduled For Next Period:	<ol style="list-style-type: none"> 1. Drawing and spec revisions 2. Revised Cost Estimate 3. Selection of short list RFQ respondents 4. Comments to DesignLab on draft RFP

IMMEDIATE ACTION ITEMS	
Pending from Client:	
Information To Client:	

UPCOMING DEADLINES - ITEMS	
Description of Work Item	Deadline
Final Engineering Design	December 14, 2007
Final Cost Estimate	December 27, 2007

COMMENTS	
	Project on schedule (see attached Master Project Schedule). Completion target for RFP process – Late-April 2008. Completion of Exploratory Well drilling – Mid-August 2008 (subject to change).