

**SSFM INTERNATIONAL, INC.
PM Hilo Bi-Weekly STATUS REPORT**

Project Name: **COH DWS HOVE Exploratory Well Phase 1 & 2**
 Name of Client: **COH Department of Water Supply**
 Date of This Report: **September 7, 2007**
 Date Of Last Report: **August 27, 2007**
 Prepared By: **Bill DeMent**

| <u>PROJECT TEAM ACTIVITIES SINCE LAST REPORT</u> | |
|---|--|
| Task(s) Completed This Period | <ol style="list-style-type: none"> 1. Revised Project Schedule 2. County Procurement process: Legal Ad for RFQ prepared and transmitted to DWS.. 3. 30% design is underway. Civil Team making progress. Geotechnical investigations complete. 4. Phase I study for fill site complete and delivered to COH. 5. RFQ information packet for respondents drafted and transmitted to DWS. RFQ/RFP panelists selected. |
| Task(s) Scheduled For Next Period: | <ol style="list-style-type: none"> 1. Property Acquisition for Well-Reservoir site 2. Continue procurement process, finalize contract for well construction. 3. DB: Refine RFQ documents. Publish RFQ legal ad. Send out RFQ info packets to respondents. |

| <u>IMMEDIATE ACTION ITEMS</u> | |
|--------------------------------------|---|
| Pending from Client: | Budget figures from Wainani Well project. Review comments on civil drawings |
| Information To Client: | |

| <u>UPCOMING DEADLINES - ITEMS</u> | |
|--|--------------------|
| Description of Work Item | Deadline |
| DB: Prepare RFQ info packets for respondents | September 12, 2007 |
| DB: Pre-Qualification meeting with RFQ respondents | September 26, 2007 |
| DB: Engineering Progress Submittal | September 25, 2007 |

| <u>COMMENTS</u> | |
|------------------------|---|
| | Project on schedule (see attached Master Project Schedule). Completion target for RFP process – Late-April 2008. Completion of Exploratory Well drilling – Mid-August 2008 (subject to change). |
| | |