

**SSFMI INTERNATIONAL, INC.  
PM Hilo STATUS REPORT**

**Project Name:** COH DWS HOVE Exploratory Well Phase 1 & 2  
**Name of Client:** COH Department of Water Supply  
**Date of This Report:** February 4, 2009  
**Date Of Last Report:** January 6, 2009  
**Prepared By:** Bill DeMent

<b><u>PROJECT TEAM ACTIVITIES SINCE LAST REPORT</u></b>	
Task(s) Completed This Period	<ol style="list-style-type: none"> <li>1. Development pumping completed.</li> <li>2. Pump test completed.</li> <li>3. Second Plumbness and Alignment test completed.</li> </ol>
Task(s) Scheduled For Next Period:	<ol style="list-style-type: none"> <li>1. Video logging.</li> <li>2. Well Completion Report by Contractor: Est. late Feb., 2009.</li> <li>3. Install cement slab at well head and secure well head. Est. mid-February, 2009</li> <li>4. Demobilization for drilling contractor.</li> <li>5. Technical report work. Finish est. March 2009.</li> <li>6. Results from water quality testing: est late February, 2009</li> </ol>

<b><u>IMMEDIATE ACTION ITEMS</u></b>	
Pending from Client:	Design Build schedule from Bolton and details for inclusion in technical report.
Information To Client:	Weekly drilling logs and/or Contractor progress reports

<b><u>UPCOMING DEADLINES - ITEMS</u></b>	
<b>Description of Work Item</b>	<b>Deadline</b>
Completion Date for Exploratory Well Contract	November 11, 2008 (Past due)
Completion Date for Design-Build Contract	May 30, 2009

<b><u>COMMENTS</u></b>	
	Contractor is demobilizing large equipment and will be installing the cement slab and securing the well head.
	Twenty additional hours of pump testing approved by DWS.
	Delays encountered due to equipment problems. Extra time to be requested by Contractor.