

**SSFM INTERNATIONAL, INC.
PM Hilo Bi-Weekly STATUS REPORT**

Project Name: **COH DWS HOVE Exploratory Well Phase 1 & 2**
 Name of Client: **COH Department of Water Supply**
 Date of This Report: **September 24, 2007**
 Date Of Last Report: **September 7, 2007**
 Prepared By: **Bill DeMent**

PROJECT TEAM ACTIVITIES SINCE LAST REPORT	
Task(s) Completed This Period	<ol style="list-style-type: none"> 1. Revised Project Schedule 2. County Procurement process: Beylik has signed contract, awaiting legal right to enter property. 3. Legal Ad published, RFQ packets being distributed to respondents to RFQ. 4. 30% design is underway. Geotechnical investigations complete. Progress submittal this week.
Task(s) Scheduled For Next Period:	<ol style="list-style-type: none"> 1. Property Acquisition for Well-Reservoir site 2. Continue procurement process, finalize contract for well construction. 3. DB: Engineering Progress submittals from designers

IMMEDIATE ACTION ITEMS	
Pending from Client:	none
Information To Client:	none

UPCOMING DEADLINES - ITEMS	
Description of Work Item	Deadline
DB: Pre-Qualification meeting with RFQ respondents	September 26, 2007
DB: Engineering Progress Submittal	September 25, 2007
DB: Optional Pre-Qualification meeting	September 26, 2007

COMMENTS	
	Project on schedule (see attached Master Project Schedule). Completion target for RFP process -- Late-April 2008. Completion of Exploratory Well drilling -- Mid-August 2008 (subject to change).