

March 5, 2015

DEPARTMENT OF WATER SUPPLY . COUNTY OF HAWAI'I

345 KEKŪANAŌ`A STREET, SUITE 20 • HILO, HAWAI`I 96720 TELEPHONE (808) 961-8050 • FAX (808) 961-8657

WAIKOLOA RESERVOIR NO. 1 EARTHQUAKE REPAIR PROJECT Information Sheet

Overview

The purpose of this Project is to repair damages to the Waikoloa Reservoir No. 1 which were sustained during the October 2006 Kīholo Bay Earthquake. After the Earthquake, an inspection of the Reservoir and its neighboring Reservoir – Waikoloa Reservoir No. 2 - found cracks in the internal slope, as well as seepage along the external embankment slope of both Reservoirs, requiring complete drainage of Reservoir No. 2 until the repairs were completed in 2011. While the repairs were being done, Waikoloa Reservoir No. 1 remained in service to maximize water storage for area residents. The Waikoloa Reservoir No. 1 Repair Project will involve installing a new liner on the floor and internal slope as well as stabilizing the external slope of the reservoir. Monetary funds for the Repair Project will be provided by the DWS. The DWS is presently seeking Federal Emergency Management Agency (FEMA) financial assistance for the Project construction.

Facility Information

Constructed in 1970, the Waikoloa Reservoir No. 1 is one of 3 large open reservoirs. The storage capacity of this Reservoir is 50 million gallons. Water from the Waikoloa and Kohākōhau Streams is diverted into this Reservoir for storage, and then conveyed to the Waimea Treatment Plant facility for treatment. The treated water is stored in the Waimea Clearwater Reservoir for distribution to area customers.



Figure 1: Waikoloa Reservoir No. 1 is the kidney shaped reservoir in the middle of the picture. Reservoir No. 2 is at the bottom and No. 3 is at the top. At the very top is the much smaller pentagonshape 8.5-MG reservoir.

The Department of Water Supply is an Equal Opportunity provider and employer. ...Water, Our Most Precious Resource... ...Ka Wai A Kāne...



DEPARTMENT OF WATER SUPPLY . COUNTY OF HAWAI'I

345 KEKŪANAŌ`A STREET, SUITE 20 • HILO, HAWAI`I 96720 TELEPHONE (808) 961-8050 • FAX (808) 961-8657



Figure 2: Waikoloa Reservoir No. 1 was partially drained after the 2006 Kīholo Bay Earthquake. It is presently empty and will remain empty until repairs are completed.

Summary of Repairs

The cracks and joints in the concrete panels lining the internal slope, the floor and side slopes will be repaired. A lining material will then be placed over the panels. The sample drawing on the next page (Figure 4) details how the reservoir will be lined. Using sophisticated seismic modeling computer software, the exterior slope improvements include a subdrainage system and a stability berm at the bottom of the slope. A sample drawing for this work is also shown on the next page (Figure 5).

Project Status

The Project is currently in its Design Phase. Design documents (construction plan drawings and specifications), an environmental assessment and a biological assessment have been prepared and are being reviewed by affected government organizations for final approval before the Bidding and Construction Phases are allowed to begin. The respective Design and Construction Schedules are shown in Figures 6 and 7.

Contact:

Owen Nishioka, P.E., Engineering Branch Department of Water Supply Engineering Division <u>onishioka@hawaiidws.org</u> 961-8070 ext. 259



DEPARTMENT OF WATER SUPPLY . COUNTY OF HAWAI'I

345 KEKŪANAŌ`A STREET, SUITE 20 • HILO, HAWAI`I 96720 TELEPHONE (808) 961-8050 • FAX (808) 961-8657



Figure 3: Due to an accumulation of sediment, the reservoir had to be scraped and washed.




Figure 4: The Reservoir Liner



DEPARTMENT OF WATER SUPPLY . COUNTY OF HAWAI'I

345 KEKŪANAŌ`A STREET, SUITE 20 • HILO, HAWAI`I 96720

TELEPHONE (808) 961-8050 • FAX (808) 961-8657




Figure 5: Exterior Slope Improvements

Figure 6

D	Task Name	Duration	Start	Finish	December 2014 January 2015 February 2015 March 2015 April 2015 May 2015 19222528 1 4 7 10131619222528313 3 6 9 121518212427302 5 8 1114172023261 1 4 7 10131619222528313 3 6 9 121518212427303 3 6
1	Waikoloa Reservoir #1 Repairs	111 days	Tue 11/25/14	Wed 5/6/15	
2	Finalize Archeological Report	1 day	Wed 12/3/14	Wed 12/3/14	-
3	Edits to Specifications Package	7 days	Tue 11/25/14	Fri 12/5/14	
4	Edits to Drawing Package	7 days	Tue 11/25/14	Fri 12/5/14	
5	Edits to Spillway Report	3 days	Tue 11/25/14	Mon 12/1/14	
6	Update Engineer's Opinion of Probable Cost (EOPC	C) 2 days	Mon 12/8/14	Tue 12/9/14	
7	Design Report Edits	5 days	Mon 12/8/14	Fri 12/12/14	
8	Complete Response to Comment Form	3 days	Fri 12/12/14	Tue 12/16/14	
9	Document Reproduction	3 days	Wed 12/17/14	4 Fri 12/19/14	
10	Submittal of 100% Documents	1 day	Fri 12/19/14	Fri 12/19/14	- w
11	3 copies each of final design drawings, specifica design report, and detailed cost estimate	tions, 1 day	Fri 12/19/14	Fri 12/19/14	
12	Review and Approval of 100% Documents (By Othe	ers) 40 days	Mon 12/22/14	4 Thu 2/19/15	
13	Document Reproduction	5 days	Fri 2/20/15	Thu 2/26/15	
14	40 sets each of the final approved design drawin specifications	ngs and 5 days	Fri 2/20/15	Thu 2/26/15	
15	Preparation of Bidding Documents	10 days	Fri 2/20/15	Thu 3/5/15	
16	Release for Bid	1 day	Fri 3/6/15	Fri 3/6/15	
17	Bidding	31 days	Mon 3/9/15	Mon 4/20/15	
18	Contractor Bidding	30 days	Mon 3/9/15	Fri 4/17/15	
19	Pre-Bid Meeting	1 day	Mon 3/16/15	Mon 3/16/15	
20	Bids Due	1 day	Mon 4/20/15	Mon 4/20/15	
21	Contractor Selection and Award	10 days	Tue 4/21/15	Mon 5/4/15	
22	Pre-Construction Meeting	1 day	Tue 5/5/15	Tue 5/5/15	
23	Notice to Proceed	1 day	Wed 5/6/15	Wed 5/6/15	
			alianat Current and		
Droiget	t: Design Schedule 112514 Split		oject Summary ternal Tasks		Inactive Milestone Information Manual Summary Rollup Deadline Information Manual Summary Progress
	Tue 11/25/14 Milestone		ternal Milestone	\$	Manual Task C Start-only C
	Summary		active Task		Duration-only Finish-only

Figure 7

D Ta	sk Nama	Duration	Ctout	Tinich		Waikoloa Reservoir No. 1 Earthquake Repairs Qtr 3, 2015 Qtr 4, 2015 Qtr 1, 2016											
	sk Name	Duration	Start	Finish	May	Qtr 3, 2015 Jun Jul	Aug	Qtr Sep	r 4, 2015 Oct	Nov	Dec	Qtr 1, 2016 Jan	Feb	Mar	Qtr 2, 2016 Apr	May	
1 W	aikoloa Reservoir No. 1 Earthquake Repairs	286 days	Wed 5/6/15					- 'F									
	Notice to Proceed	0 days	Wed 5/6/15	Wed 5/6/15 🔶	5/6												
3	Mobilize	3 days	Wed 5/6/15	Fri 5/8/15	ĥ												
4	Install Temporary Erosion Control Measures	10 days	Thu 5/7/15	Wed 5/20/15	X												
	Clean Existing Reservoir Liner	15 days	Thu 5/21/15	Wed 6/10/15													
	Install Dewatering Measures	15 days	Thu 5/21/15	Wed 6/10/15	*)											
7	Existing Liner Repairs	120 days	Thu 6/11/15	Wed 11/25/15													
8	Grout Voids Beneath Existing Concrete Liner	20 days	Thu 6/11/15	Wed 7/8/15	Ĩ												
9	Repair Existing Concrete Liner Cracks	30 days	Thu 7/9/15	Wed 8/19/15		×											
10	Repair Existing Concrete Liner Construction Joints	30 days	Thu 8/20/15	Wed 9/30/15			*										
11	Repair Existing Concrete Liner Expansion Joints	30 days	Thu 10/1/15	Wed 11/11/15													
12	Repair Spalling of Existing Liner	10 days	Thu 11/12/15	Wed 11/25/15						čen							
13	Install New Reservoir Liner	90 days	Thu 11/26/15												Ψ.		
14	Install Geotextile Underlayment and Anchoring System		Thu 11/26/15							*		h					
15	Install Hypalon Liner Including Anchoring System	45 days	Thu 1/28/16									*			•		
	Spillway Modification	35 days	Thu 6/11/15														
17	Saw and Demolish Existing Liner	5 days	Thu 6/11/15		1												
18	Clearing and Grubbing	5 days	Thu 6/18/15			📥											
19	Excavate New Spillway	5 days	Thu 6/25/15			``											
20	Place Precast Spillway	5 days	Thu 7/2/15														
21	Place New Concrete and Riprap	15 days	Thu 7/9/15												+		
	Install Seepage Stability Berm and Drainage System	151 days										— 					
23	Clearing and Grubbing	5 days	Thu 6/11/15														
24	Degrade Downstream Embankment	20 days	Thu 6/18/15														
25	Excavate Pipe Trench	35 days	Thu 6/18/15			*											
26	Place Zone 2 Material (Below Pipe)	60 days	Fri 6/19/15			4		<u>,</u>									
27	Place Zone 3 Material and Pipe	30 days	Fri 9/11/15					-	b								
28	Construct Outfall Structure	15 days	Tue 10/20/15														
29	Place Zone 2 Material and Zone 1 Backfill	55 days	Fri 10/23/15						*								
	Install and Test Geotechnical Instrumentation	15 days		Thu 1/28/16													
	Remove Dewatering Measures	15 days	Thu 3/31/16												*		
	Install Perimeter Fencing	10 days	Thu 4/21/16														
	Site Restoration	20 days	Thu 5/5/16												_	*	
	Demobilization	5 days	Thu 6/2/16														
	19160 Construction Sch 11/25/14 Milestone ◆	Р	summary Project Summary ixternal Tasks	₹	 External Milest Inactive Task 		Inactive Summary Manual Task Duration-only	Q		Aanual Summary Aanual Summary tart-only		De	ish-only adline 9gress	Э +			