



Project: Piihonua-Kukuau Date: 10/28/16	Task		Inactive Task	Manual Summary Rollup		External Milestone		Manual Progress	
	Split		Inactive Milestone	Manual Summary		Deadline			
	Milestone		Inactive Summary	Start-only		Critical			
	Summary		Manual Task	Finish-only		Critical Split			
	Project Summary		Duration-only	External Tasks		Progress			

ID	Task Mode	Task Name	Duration	Start	Finish	August	September	October	November	December	January	February	March	April	May	June	July	August	September	October	November	
						B M E	B M E	B M E	B M E	B M E	B M E	B M E	B M E	B M E	B M E	B M E	B M E	B M E	B M E	B M E	B M E	B M E
21		Tie-In	5 days	Wed 2/22/17	Tue 2/28/17																	
22		A.C. Pavement	10 days	Wed 3/1/17	Tue 3/14/17																	
23		16" Transmission Line Easement to Kukuau	230 days	Mon 11/14/16	Mon 10/16/17																	
24		Clear & Grub	20 days	Mon 11/14/16	Mon 12/12/16																	
25		Mass Exc & Emb	40 days	Tue 12/13/16	Thu 2/9/17																	
26		16" Waterline	100 days	Fri 2/10/17	Thu 7/6/17																	
27		Test & Chlorinate	15 days	Fri 7/7/17	Thu 7/27/17																	
28		Tie-In	5 days	Fri 7/28/17	Thu 8/3/17																	
29		Drain System	60 days	Fri 7/7/17	Mon 10/2/17																	
30		A.C. Pavement	10 days	Tue 10/3/17	Mon 10/16/17																	
31		Demobilization	10 days	Fri 11/3/17	Fri 11/17/17																	

Project: Piionua-Kukuau Date: 10/28/16	Task		Inactive Task		Manual Summary Rollup		External Milestone		Manual Progress	
	Split		Inactive Milestone		Manual Summary		Deadline			
	Milestone		Inactive Summary		Start-only		Critical			
	Summary		Manual Task		Finish-only		Critical Split			
	Project Summary		Duration-only		External Tasks		Progress			