

**SSFMI INTERNATIONAL, INC.  
PM Hilo Bi-Weekly STATUS REPORT**

Project Name: **COH DWS HOVE Exploratory Well Phase 1 & 2**  
 Name of Client: **COH Department of Water Supply**  
 Date of This Report: **February 20, 2008**  
 Date Of Last Report: **January 28, 2008**  
 Prepared By: **Bill DeMent**

<b>PROJECT TEAM ACTIVITIES SINCE LAST REPORT</b>	
Task(s) Completed This Period	1. Final RFP to Preferred Listed Offerors (PLO) 2. Notice of Intent from PLOs was due on February 15, 2008 3. Preparation for Pre-Proposal conference on Feb. 21, 2008 RFP revisions
Task(s) Scheduled For Next Period:	1. Pre-Proposal Conference: February 21, 2008 2. Pre-Proposal Conference meeting notes prepared 3. Submission of all RFP written question from PLO's 4. Preparation of Addenda

<b>IMMEDIATE ACTION ITEMS</b>	
Pending from Client:	
Information To Client:	

<b>UPCOMING DEADLINES - ITEMS</b>	
Description of Work Item	Deadline
Last date for submission of written questions	February 28, 2008
Last date for publication of addenda by the DWS	March 13, 2008
RFP submittal deadline including Proposal Security	April 11, 2008
In-Person Presentations to Selection Panel	April 14, 2008
Date scheduled for clarification conference	April 16-18, 2008

<b>COMMENTS</b>	
	Project on schedule (see attached Master Project Schedule and RFP Schedule). Completion target for RFP process – Late- April early May 2008. Completion of Exploratory Well drilling – Revised schedule has been requested from contractor