

HAWAIIAN OCEAN VIEW ESTATES WELL DEVELOPMENT -
PHASE 1
DISTRICT OF KA‘U
COUNTY OF HAWAI‘I - STATE OF HAWAI‘I

OCTOBER 2, 2008 - INFORMATIONAL UPDATE

TASKS COMPLETED THIS PERIOD:

- Reaming of well. Well reamed to 24” diameter down to 1951 feet from ground level.
- Static Water Level was found at 8.3 ft., msl.
- Second salinity test completed. Well sample is good.
- Water level logging during a 24-hour period indicated minimal tidal action on the aquifer.
- Video logging of the well done.

SCHEDULED TASKS:

- Continue reaming of well to 24” diameter.
- Preliminary Plumbness and Alignment testing.
- Run cement tubing and steel casing, install cement seal, cement to surface.
- Run pump test.

COMMENTS:

- The potable well is looking very good in capacity with the current preliminary results.
- Consultant is reviewing the video log of the well.
- Driller is working hard to meet the November 11, 2008, deadline.
- Design-Build Contract is ongoing and waiting for results from Phase 1.